



# Fellsway East at Highland Avenue

## Intersection Improvements

### Project No. P19-3314-C1A

## TWO-WEEK LOOK-AHEAD

December 2 to 16, 2019

- Crews discovered broken clay drainage pipes during excavation of trenches for electrical conduit.
- Crews will be installing new drainage pipes and catch basins.
- Electric utility work will continue. A riser on the new utility pole has been completed.
- Project will coordinate with each utility to move service wires from existing pole to new utility pole.

(Note: Digging trenches will require some lane closures and an occasional detour, but we will do our best to start this work after rush hour.)



Broken drain pipe full of debris



This catch basin was found full of water due to a clogged drain pipe



The crew is preparing to install a new catch basin, which will be placed at the center of the photo

Questions or concerns about the project should be directed to DCR Resident Engineer Jim Caputo ([james.caputo@mass.gov](mailto:james.caputo@mass.gov)). In case of an emergency, contact 911 or DCR's 24/7 emergency hotline at the Massachusetts Emergency Management Agency at 508-820-1428. To subscribe to a project-related listserv, contact DCR's Office of Community Relations at [Mass.Parks@mass.gov](mailto:Mass.Parks@mass.gov) or 617-626-4973.

Join us on Twitter @MassDCR - Visit <http://mass.gov/dcr>



MASSACHUSETTS DEPARTMENT OF  
CONSERVATION AND RECREATION